

UHF-to-VHF TRANSITION

SCOPE

KVCR will be transitioning from ultra-high frequency (UHF) channel 24 to very-high frequency (VHF) channel 5. The scope includes replacing the existing transmitter and antenna solutions systems located at 10550 Box Springs Mountain Rd., Moreno Valley, CA 92324. District Facilities Planning & Construction and KVCR have formed a collaborative and expert team and are working towards the successful delivery of this project.

SCHEDULE

The project has five major milestones. The District has successfully fulfilled all five milestones.

- 1. File FCC construction permit by July 12, 2017. ✓
- 2. Tower permit received on October 2, 2018. ✓
- 3. Complete construction of new tower by January 31, 2019. ✓
- 4. Complete installation of both antenna and transmitter solution systems by March 20, 2019. ✓
- 5. KVCR goes live with VHF transmission by April 12, 2019. This was completed on March 25, 2019. ✓

CHALLENGES

- The KVCR FM antenna at Box Springs attached to the existing tower (3-leg) would not fit into the configuration of the new 345-foot broadcasting tower (4-leg). This will require a new FM antenna. After further negotiation with Jampro Antenna, Inc., the new FM antenna will cost the District about \$148,000 for labor, materials, equipment, taxes, shipping and handling. The amendment was approved by the Board of Trustees on September 13, 2018. The new FM Antenna has been designed and is under testing and commissioning.
- It has been recently uncovered that the antenna systems at the KVCR studio tower at SBVC need to be replaced and raised higher on the tower profile in order to provide the proper transmission frequency to the new antenna systems at the new tower at Box Springs in Moreno Valley. This may require Division of the State Architect (DSA) involvement in order to justify the loading requirements and procurement and installation of these antenna systems. The analysis has been submitted to DSA for review and approval. Any delay by DSA will not impact the FCC transitioning as this pertains to the FM and not TV.
- The installation of a new TV transmitter system will require mechanical, electrical, plumbing and structural upgrades to the existing facility. The District engaged DLR Group architects under a master services agreement to provide a professional design services for this scope of work.



PROCUREMENT

- <u>TV Antenna</u>: Jampro Antenna, Inc. (BOT approved on October 12, 2017 and subsequently September 13, 2018) is procuring the TV and FM antenna at the Box Springs facility.
- TV Transmitter: GatesAir (BOT approved on March 8, 2018) is procuring Transmitter equipment/system at Box Springs Facility. The District selected GatesAir and Salvador Castillo (BOT approval requested October 11, 2018) as independent contractors to provide technical services for the transmitter facility and the integration scope with the new antenna/tower systems. The District hired Allen Communications, Inc. to remove a portion of the existing transmitter equipment that is not operational.
- New Broadcasting Tower: Sabre Communications Corporation (BOT approved on March 8, 2018) is procuring the new tower.
- Studio FM Antenna: SBCCD procured the KVCR studio FM antenna system at SBVC.
- <u>FM Antenna & TV Transmitter Install</u>: SBCCD procured Allen Holding, Inc. for construction services to install the FM Antenna at SBVC and TV Transmitter at Box Springs.
- Transmitter Facility at Moreno Valley: SBCCD has contracted with Champion Electric and Emcor for the electrical and mechanical upgrades at the transmitter facility. The essential pieces for the transition have been completed and the remaining upgrades are in progress.

CONSTRUCTION PROGRESS

- The new tower was fully erected on January 28, 2019 and ready to receive TV and FM Antenna. ✓
- The design of the new TV antenna system by Jampro Antenna has been completed and tested, and was be installed by March, 20, 2019. ✓
- The installation of the new TV transmitter by GatesAir Inc. has been completed at the Box Springs facility, and was finished by March 20, 2019. ✓
- Survey of the new tower facility area per the approved design at Box Springs has been completed. The lease was amended to include the footprint required for KVCR's new tower with the owner, Henry Broadcasting. ✓
- Declare a successful transitioning with FCC by March 25, 2019 (FCC due date is April 12, 2019). ✓

THINGS TO FOLLOW

Installing new KVCR FM studio antenna system at SBVC and at Box Springs by May 31, 2019.
 The FM antenna work at SBVC is pending DSA approval which is anticipated in April 2019.
 The FM antenna work at Box Springs will begin once the antenna pattern is tested and confirmed on the Jampro testing range. This will be completed in April 2019.



Photos of New Tower TV Antenna Installation:







3 / 2 9 / 2 0 1 9







TECHNOLOGY CORE MODERNIZATION

SCOPE

KVCR will be transitioning from ultra-high frequency (UHF) channel 24 to very-high frequency (VHF) channel 5 and will need to upgrade its existing technology and equipment to accommodate the transition. The project scope includes modernizing and updating the TV and radio studio to better serve the station and community.

The overall scope of this initiative includes two major components:

- 1. Technology & Equipment Upgrades to TV and Radio Station at KVCR facility.
- 2. Space Repurposing, Reutilization, and Maximization.

SCHEDULE

- Hire a professional consultant (program manager) to oversee the project from programming development to closeout under the supervision of District staff. ✓
- Scope development, perform needs assessment, and develop an overall budget. ✓
- Solicit a design professional team to design the system upgrade by February 8, 2018. ✓

4 | Page 3 / 29 / 2019



- Procure TV and Radio station equipment separately by August 2018. Recommendation has been submitted to the BOT in August 9, 2018. ✓
- Solicit an integrator (contractor) to procure, install the technology upgrade by February 21, 2019 board date. ✓
- Received DSA permit for the building repurposing on January 2, 2019. Construction services procurement is in the process and will be submitted to for approval on February 21, 2019. ✓
- Complete the building repurposing, procure furniture, and staff move by August 30, 2019.

CHALLENGES

- It is imperative that the "portion of" technology core equipment and system upgrades are complete and the transition is complete to maintain FCC deadline in order to mitigate any potential penalties and loss of license. ✓
- System design implementations:
 - o Introduce and implement advanced television system committee (ATSC 3.0) for KVCR. ✓
 - o Introduce and implement offsite master control, which could potentially save in the technology core upgrade project budget and will lower KVCR annual operating cost. ✓
- Due to the technology rapid evolving and new ATSC 3.0 generation, many new high tech companies are wrapping up their design packages to launch the new system generation. Therefore, the District, KVCR alongside with the system engineer teams have decided to restrategize integration procurement package. ✓
- Since KVCR is looking at repurposing more of the broadcast areas to maximize their efficiency and accommodate the new technology, some of the large pieces of the integration equipment will move after the repurposing is complete. ✓
- The KVCR staff has temporarily moved to multiple locations during the construction of the tech core and building repurpose. These locations include the PDC, ATTC, other location at SBVC and two temporary trailers next to KVCR. Move is in progress and will be completed by April 2, 2019.

PROCUREMENT

- □ Procure a professional design team through an RFQ/RFP. ✓
- Engage the District with Public Media Management (PMM) for the master joint control. Some of the benefits to the District/KVCR for the master control system are: no up-front investment is required, cloud -based sourcing, reduced cost of station operation, significant reduction of capital investment at the station level, retention of control over KVCR local schedule deadlines, no need for expensive dedicated high-capacity fiber connectivity, general reduction in KVCR's need for storage, built-in disaster recovery, etc. BOT approved this contract on July 12, 2018. ✓



- Procure the radio and TV production systems and equipment. To be installed by the integrator.
 Pending BOT approval August 9, 2018. ✓
- For the technology core modernization scope, the District staff issued a request for qualification (RFQ) and secured (3) prequalified vendors. Viper Cabling, Inc. is being recommended to BOT on February 21, 2019. ✓
- Procure a general contractor for building repurpose through competitive bidding process.
 Monet Construction, Inc. is being recommended to BOT on February 21, 2019. ✓

CONSTRUCTION PROGRESS

- Upon BOT approval on for Viper Cabling and Monet Construction, Inc., notice to proceed was be issued on February 28, 2019. ✓
- The district has engaged DLR Group for architectural services under a district master services agreement to start the space design and repurposing for phase 1 (broadcast space associated with technology upgrade) and phase 2 (open offices and FF&E upgrades and space maximization). KVCR received DSA approval for the building repurpose. The bid process has been completed and the project was awarded to Money Construction. ✓
- Relocate at least 20 staff members from KVCR building to PDC, ATTC, other location at SBVC and two temporary trailers next to KVCR. Move will be completed by April 2, 2019.

THINGS TO FOLLOW

Construction to start on April 3, 2019 through September 1, 2019.



KVCR UHF to VHF Transition / KVCR Technology Core Modernization \$16,000,000 Budget Update

Overall Project Support \$621,978

Consultants \$84,570

- Russ Walker
- Kessler & Gehman

Legal Counsel \$450,000

- Womble Bond* (FCC)
- Burke Sorenson (Ed Law) *Formerly Bennet & Bennet

Contingency \$87,408

UHF-to-VHF Transition \$4,517,387

Consultants \$311,093

- NCA (Project Management)
- Trileaf (Environmental)
- Snipes-Dye (Engineering)
- CHJ (Geotechnical)
- Knowland (Inspection)
- DLR (Transmitter Design)
- Gates Air (Site Assessment)
- Salvador Castillo (RF Technical)
- Magnum Tower (Structural Analyst)
- P&R Tower (Structural Analyst)

Construction \$3,550,642

- Sabre Communication (Tower)
- Jampro (Antenna)
- Allen Communication (Transmitter Demo/Installation)
- TBD (Satellite Shed at CHC)
- TBD (Antenna at SBVC)

Equipment \$627,652

- GatesAir (Transmitter)

Other \$28,000

- Advertising
- County Permits

Technology Core Modernization \$10,860,635

Consultants \$701,996

- NCA (Project Management)
- Key Code (Engineering)
- TMS (ATSC3.0* and PBS)
- DLR Group (Architectural)
- Knowland Construction (Inspection)
- *Advanced TV Systems Committee Standards

Construction \$7.845.000

- Viper Cabling, Inc. (Technology Upgrades Integrator)
- Monet Construction, Inc. (Building Repurpose)

Furniture, Fixtures & Equipment \$2,248,639

- Sony (4K Upgradable Camera System)
- Evertz (Ultra-High Definition Router)
- Sony (Master Control)
- TBD (Furniture, Fixtures & Equipment)
- TBD (IT for Offices & Editing)
- TBD (Field Camera, Sound & Lighting)

Other \$65,000

- Moving Services
- Division of the State Architect Fees
- Advertising