

SAN BERNARDINO COMMUNITY COLLEGE DISTRICT CRAFTON HILLS COLLEGE CAMPUS



NEWSLETTER

1st Quarter
2025



Performing Arts Center

Design Team: DLR Group
Contractor: Bernards Bros.
Scheduled Completion: Fall 2025
Construction Completion: 46%

Description: 23,944 GSF two building complex to replace the existing Performing Arts Building.

Status Update: Concrete deck pours ongoing at Buildings A and B. Plumbing and Electrical rough in ongoing at Building A. Metal stud framing and exterior sheeting are ongoing at Bldg A.

Solar PV Upgrade

Design Team: Total Energies
Scheduled Completion: August 2024
Construction Completion: 99%

Description: Replacement of the campus's aging Solar PV tracker system with a new ground mounted fixed tile system complete with Tesla battery back up storage.

Status Update: PV system commissioning ongoing. Installation of metering telemetry is ongoing.



Crafton Hall Renovation

Design Team: PBK Architects
Contractor: PCN3
Scheduled Completion: June 2025
Construction Completion: 10%

Description: Renovation of existing BL 3 to include replacement of interior finishes, AV and IT upgrades, construction of offices on the 2nd floor, prefabricated elevator installation, HVAC system refurbishment, glazing replacement, LED wall installation.

Status Update: Building has completed abatement and is completing interior demolition.



Projects In Construction

Campus Way Finding: Project Kick Off January 2025.

Projects In Closeout:

- BL-2 Child Development Center
- Campus Accessibility Phase 1 & 2
- BL-11 Central Complex 2

Upcoming Projects

Instructional Building - Design
 Campus Infrastructure Projects

