

2020 Measure CC Timeline

2019

- Program Management Team Procured ✓
- District-wide Design Standards Project Initiated ✓
- Utility Mapping Project Initiated ✓
- Owner Project Requirements Initiated ✓
- CEQA Report Filed with County Clerk ✓
- Sustainability Master Plan Initiated ✓
- Program Budget Validated ✓
- Commence SBVC CP1 Tech-Building Project Design ✓
- Professional Service Pools Procured ✓
- District-Wide Security Plan Initiated ✓
- Community Outreach Initiative Developed ✓

January -
March
2020

- Commence CHC Infrastructure Projects ✓
- RFTOP for CHC Gym Demo Design ✓
- Submit SBVC Tech Building Preliminary Design to State Chancellor ✓
- Begin PMP Office TI Project Design ✓
- Begin CHC & SBVC Infrastructure Projects ✓
- Complete Acetylene Welding Remediation Project ✓
- Complete District-Wide Security Risk Analysis Report ✓

April -
July
2020

- Complete District-wide Design Standards
- Complete Utility Mapping
- Complete Owner Project Requirements
- Complete SBVC CP2 Feasibility Study
- Procure Construction Management Team
- Submit SBVC CP1 Technical Building Design to DSA
- CHC Gym Demolition Project Procurement