

## 2020 Measure CC Timeline

2019

- Program Management Team Procured ✓
- District-wide Design Standards Project Initiated ✓
- Utility Mapping Project Initiated ✓
- Owner Project Requirements Initiated ✓
- CEQA Report Filed with County Clerk ✓
- Sustainability Master Plan Initiated ✓
- Program Budget Validated ✓
- Commence SBVC CP1 Tech-Building Project Design ✓
- Professional Service Pools Procured ✓
- District-Wide Security Plan Initiated ✓
- Community Outreach Initiative Developed ✓

January -  
March  
2020

- Commence CHC Infrastructure Projects ✓
- RFTOP for CHC Gym Demo Design ✓
  - Submit SBVC Tech Building Preliminary Design to State Chancellor ✓
  - Begin PMP Office TI Project Design ✓
  - Begin CHC & SBVC Infrastructure Projects ✓
- Complete Acetylene Welding Remediation Project ✓
- Complete District-Wide Security Risk Analysis Report ✓
- Complete Utility Mapping ✓

April -  
July  
2020

- Complete District-wide Design Standards
- Complete Owner Project Requirements
- Complete Campus and District Security Assessment
- Complete SBVC CP2 Feasibility Study
- Start Procurement of Construction Management Team
- Submit SBVC CP1 Technical Building Design to DSA
- AE Procurement:
  - CHC PAC
  - CHC Central Complex 2
  - CHC Public Safety Training Center
  - SBVC Softball Field
  - SBVC Instructional Student Services Building
  - CHC ADA Campus Wide Transition Plan
- Complete Design: CHC Exterior Lighting, Gym Demolition
- Define Infrastructure Projects
- Procure and Begin the District-Wide ZNE Master Plan