

2020 Measure CC Timeline

**January -
March
2020**

- Commence CHC Infrastructure Projects ✓
- RFTOP for CHC Gym Demo Design ✓
- Submit SBVC Tech Building Preliminary Design to State Chancellor ✓
- Begin PMP Office TI Project Design ✓
- Begin CHC & SBVC Infrastructure Projects ✓
- Complete Acetylene Welding Remediation Project ✓
- Complete District-Wide Security Risk Analysis Report ✓

**April –
June
2020**

- Complete Technical Building Preliminary Plans ✓
- Complete SBVC CP2 Feasibility Study ✓
- Define Infrastructure Projects for SBVC and CHC ✓
- Award CHC Gym Demo Detailed Survey RFTOP ✓
- Award Technical Building Commissioning RFTOP ✓
- Complete Owner Project Requirements (OPR) ✓
- Award CHC Irrigation Upgrade Landscape RFTOP ✓
- Award CHC Exterior Lighting Commissioning RFTOP ✓
- Award CHC ADA Site-wide Compliance Study RFTOP ✓
- Complete Technical Building 50% Working Drawings ✓
- Complete Gym Demo 50% Drawings ✓
- Complete CHC Exterior Lighting 100% Design Review ✓
- Complete Final Utility Mapping Review ✓

**July -
Sept
2020**

- Award CHC PAC A/E RFTOP
- Award CHC Public Safety Training Center Survey RFTOP
- Award Technical Building Hazmat RFTOP
- Award CHC EV Public Safety Burn Tower Criteria RFTOP
- Award CHC EV Public Safety Burn Tower Geotechnical RFTOP
- Award CHC Instructional Building Program Criteria RFTOP
- Develop CHC Central Complex 2 Criteria Documents
- Develop CHC Central Complex 2 Survey RFTOP
- Develop CHC Central Complex 2 Geotech RFTOP
- Develop Construction Management RFQ
- Develop Inspector of Record RFQ
- Submit SBVC CP1 Technical Building Design to DSA
- Award ZNE Implementation Plan Study RFQP
- Award SBVC Softball Field A/E RFTOP
- Award SBVC ISS Building Design RFQP
- Award CHC Central Complex Program A/E RFTOP
- Bid/Award CHC Exterior Lighting Upgrade Contract
- Bid/Award CHC Gym Demolition Contract