

SAN BERNARDINO COMMUNITY COLLEGE DISTRICT
CRAFTON HILLS COLLEGE CAMPUS



NEWSLETTER

January
2024



Public Safety Training Center

Design Team: PBK Architects
Contractor: Erickson Hall
Construction Phase: Closeout

Description: 19,000 GSF Fire Academy and Allied Health training facility. Constructed of masonry and included fire simulation props, confined space training props as well as building foreseeable entry props.

Status Update: Ribbon cutting ceremony held, project completing minor punch list items. Closeout items being submitted.



Performing Arts Center

Design Team: DLR Architects
Contractor: Bernards Bros.
Scheduled Completion: June 2025
Construction Completion: 15%

Description: 23,800 GSF two building complex to replace the existing Performing Arts Building.

Status Update: Bldg A retaining wall form work installation, irrigation repairs and on site surface drain installation ongoing. Off site underground work for chilled and hot water piping completed under Campus Drive. New Crosswalks installed.



Solar PV Upgrade

Design Team: Total Energies
Scheduled Completion: April 2024
Construction Completion: 55%

Description: Replacement of the campus's aging Solar PV tracker system with a new ground mounted fixed tile system complete with battery back up storage.

Status Update: PV panel installation 98% complete. Electrical feeders and PV equipment installation ongoing.



Projects In Construction

Campus Accessibility and Improvements Phase 2
Cooling Tower Replacement Project
Central Complex 2 Renovation

Upcoming Projects

Instructional Building - Design
Crafton Hall Renovation - Bidding
Campus Infrastructure Projects

