

Measure CC Timeline

November 2018

 Measure CC passed with 63.18% votes (109,569 Yes Votes) January 2019

- Board Study Session
 - ♦ Various Delivery Methods
- Issue RFQP for Bond Program Manager
 - ♦ Closes on March 11, 2019
 - ♦ Award by May 16, 2019

February - April 2019

- Develop Internal Staffing Plan for Measure CC
- Issue RFQP for Environmental Impact Report (CEQA Update)
- Appoint Citizens Bond Oversight Committee for Measure M & CC

May - June 2019

- Develop Cash flow for Measure CC
- Inquire Regarding \$34 Million
 Funding from State for Tech Building at SBVC
- Issue RFQP for Districtwide Design Standards and Owner Project Requirements
- Issue RFQP for Districtwide Underground Utility Mapping

July - December 2019

- Sell Measure CC Bonds based on Cash flow
- Begin RFPQ for Construction Management Firm(s), Architectural/Engineering Services, etc.
- Issue RFQP for Districtwide Mechanical, Electrical and Plumbing Engineer, and Civil Engineer
- Assign Appropriate Delivery Method to SBVC Tech Building/M&O Building, CHC PAC and SBVC Parking Structure
- Begin Programming for SBVC Tech Building/M&O Building, CHC PAC and SBVC Parking Structure