


Measure CC Timeline



November 2018

- Measure CC passed with 63.18% votes ✓

January 2019

- Board Study Session
 - ◊ Various Delivery Methods ✓
- RFQP for Bond Program Manager ✓

February - April 2019

- Develop Internal Staffing Plan for Measure CC ✓
- Appoint Citizens Bond Oversight Committee ✓

August - September 2019

- RFQP for SBVC Tech Building Design ✓
- RFQP for Districtwide Design Standards and Swing Space Study ✓
- RFQP for Districtwide OPRs ✓
- Begin Programming for Security Infrastructure Upgrades Project ✓
- Begin Community Outreach Initiative ✓

June - July 2019

- Develop Cash flow for Measure CC ✓
- Inquire Regarding \$34 Million Funding from State for Tech Building at SBVC ✓
- RFQP for Districtwide Underground Utility Mapping ✓
- RFQP for Environmental Impact Report (CEQA) ✓

October 2019 - February 2020

- Sell Measure CC Bonds based on Cash flow ✓
- Begin SBVC Tech Building Stakeholder meetings ✓
- Submit SBVC Tech Building Preliminary Plans Deliverables to State Chancellor's Office
- RFQP for SBVC Parking Garage
- RFQP for Civil, Structural, & Geotechnical Professional Consultants ✓
- RFQP for CHC Gymnasium Demolition
- Begin Programming for SBVC M&O, CHC West Complex, and PAC